



Storm 2006 Update

July 24, 2007

Property Acquisition Mowad District

- 44 appraisals completed
- 42 buy-out meetings completed
- 40 residents relocated
- 40 demolition completed, 2 scheduled
- 2 commercial properties-no buy out
- **Project 98% complete**

Demolition Nearing Completion



Property Acquisition Saipan District

- 56 assessment inspections completed
- 53 appraisals completed
- 54 Buy Out meetings scheduled
- 51 Buy Out offers accepted
- 44 relocations in escrow
- 16 residents relocated
- Distribution to date \$4,261,194 (77% of allocation)
- Pre-demolition assessment being conducted by SHPO and EPA
- Demolition schedule to begin last of June with homes at Saipan / Durazno
- Buy out / Buy in 85% complete

State Emergency Management Office: Grant Funding

- State Historical Preservation Office review/approval complete
- FEMA District Office final review
- Contacted Congressman Reyes Office for assistance
- Award dates and dollars within next 15 business days

Critical Repair/Reconstruction Priorities

- Approximately 37 executed repair projects by Street Department
- 10 major reconstruction projects under construction
- 4 major projects out to bid

Completed Projects	Repairs
McKelligon Canyon	Roadway damage, approx 1,000 ft of shoulders and 200 ft of pavement
Crestmont Channel along Sunland Park Drive	Drainage structure damage at the crossing
601 Sunland Park Drive / Buena Vista Channel	Damage chain link and rock wall fences. Damage of safety grates at box culverts and roadway damage to include sidewalk.
Bandolero Channel	Debris Removal
624 De Leon	Roadway damage, curb and gutter, approximately 70 ft Drainage channel damage approximately 60 ft
4100 N Mesa	Repair/Replace Collapsed Conduit Make proper with Easement(s)
Cedar Oak @ Pendale	Erosion / Backfill – Spillway damage
Don Haskins and Rojas	Damage to roadway structure approximately 30 lineal feet.
Pellicano (Lee Trevino to Lionel) and Pendale and Rojas	Roadway damage to include curb and gutter, sidewalk, and pavements

Street Department

Completed Projects	Repairs
Pine Springs (South View to Loop 375)	Roadway damage to include curb and gutter, sidewalk, and pavements
Pullman Basin	Erosion / Backfill / Desilt / Repair Spillway
Stoney Hill	Roadway damage to include curb and gutter, sidewalk, and pavements
Delta and Manny Martinez	Erosion on street and drainage structure.
Edgemere and Robert E. Lee	Repair damaged asphalt flume in median triangle
Luna La Luz to Hueco	Erosion
Mesa Drain	Erosion / backfill / restore original grade
Playa Drain	Erosion / backfill / restore original grade
Pollard Veterans Memorial Park	Erosion / Backfill w/flood control improvements
Whirlaway	Erosion

Street Department

Completed Projects	Repairs
2630 Copper	Roadway erosion due to flood
Bessemer	Damage to roadway structure approximately 150 lineal ft
Bluff Canyon	Roadway damage to include curb and sidewalks approximately 300 lineal feet by 90 ft
Helen of Troy from Resler to Redd	Roadway damage to include curb and gutter, sidewalk, and pavements
Henry Brennan	Damage to roadway structure approximately 700 lineal ft
Montoya Drain	Erosion / Backfill
Mountain Walk	Roadway damage to include curb and gutter, sidewalk, and pavements
Nemexas Drain	Erosion / Backfill
Copper Queen	Erosion / Backfill / Desilt / construct spillways and possible RCP system
O'Keefe	Erosion / Backfill - Spillway damage, Fence damaged

Engineering Services Department

Project	Status	Construction Start	Completion Target
Drainage Channel Restoration and Cleaning	Complete	December, 2006	June 8, 2007
Baltimore/ Glory Road Storm Sewer Re-route	Construction	February 12, 2007	August, 2007
Thunderbird Diversion Channel	Construction	May 7, 2007	November, 2007
James Watt & Lee Trevino Street & Drainage Improv.	Construction	May 30, 2007	August, 2007

Engineering Services Department

Project	Status	Construction Start	Completion Target
Modesto Channel River Outfall	Construction	June 6, 2007	October, 2007
Franklin Summit/ Los Siglos & Lucas Marcelo Drainage Repairs	Construction	June 25, 2007	September, 2007
Thorton Street Improv.	Construction	July 9, 2007	November, 2007
Mesa Hills & Wallenberg	Construction	June 20, 2007	October, 2007

Engineering Services Department

Project	Status	Construction Start	Completion Target
Westside Flood Damage Improv., Phase I	Construction	June 25, 2007	March, 2007
High Ridge & Bear Ridge Channel Drainage Improv.	Construction	Contract being executed	
Castellano Drive Junction Box/Inlet Repairs	Bids Open August		

Project	Status	Construction Start	Completion Target
Paragon/Santa Fe Channel Improvement	Bids Open July 25		
Ojo de Aqua Channel and Thorn Street Inlet	Bids Open August 1		
Westside Flood Damage Improvements Phase II	Bids Open August 8		



Glory Road/Baltimore



Thunderbird Valley Channel



James Watt & Lee Trevino



Modesto Channel Outfall

Digital Flood Insurance Rate Maps (DFIRMs)

- Released July 9
- Changes Extensive
- Maps available for viewing at Engineering Department
- Public Meeting scheduled for August 22, 2007
- Public Comment 90 days

Questions